

**GUAM POLICE DEPARTMENT  
CONSTRUCTION OF FORENSICS LABORATORY**

Inspection Report

Date: Feb, 22, 2008

Time: 1:45 pm

Name: Joel Sgblan

Work In Progress:

- Continuation of forming basement level retaining wall
- Site grading (north and east)
- Grouting of borings resulting from geotechnical work

Discussions/Meetings:

Eddie Guiao (pjt. engineer) indicated that pouring of  
the retaining wall is scheduled for Tuesday Feb 26th, 2008.  
(pictures attached)

Action Items/Follow-up Issues:

None.

1A



1B



1A: Basement level, forming of retaining/exterior wall

1B: Final preparation of retaining wall, pouring scheduled for Feb. 26th

Date  
February 22, 2008

Photo Plate

1

**Plus Plus**

2A



2B



2A: Laying out of access road at the rear of the property  
2B: Grading activities along northern edge of property

Date  
February 22, 2008

Photo Plate  
2

**Plus Plus**