

**GUAM POLICE DEPARTMENT
CONSTRUCTION OF FORENSICS LABORATORY**

Inspection Report

Date: May 1st, 2008

Time: 9:35 am

Name: Joel Sablan

Work In Progress:

- Installation of Pre-cast walls on NW corner of ground floor
- Fabrication of pre-cast wall panels
- Excavation of storm water drainage system
- Preparation for pouring of last quadrant of floor slab – ground floor (delayed)

Discussions/Meetings:

- Job progress reported by Eddie Guiao – Project Engineer Asanuma Corporation (Contractor)
-
-
-

Action Items/Follow-up Issues:

- Limited availability of concrete on island has delayed the actual pouring of the last section of
- floor slab until next week.
- Photographs attached
-



1A



1B



1A: First three pre-cast concrete wall panels installed on ground floor
1B: View from the north of first section of pre-cast wall panels

Date
May 1, 2008

Photo Plate
1

Plus Plus

2A



2B



2A: View of ground level floor area

2B: Excavation of storm water drainage system below parking at ground level

Date
May 1, 2008

Photo Plate
2

Plus Plus

3A



3A: View from the east towards the upper level of the lab. Installation of pre-cast wall panels underway. Floor slab ready for pouring.

Date
May 1, 2008

Photo Plate
3

Plus Plus